DK Mobile Truck and Trailer Repair 90 Day Preventative Maintenance Checklist

| COMPANY INFORMATION | | |
|--|-------|--------------------|
| Company name: | | Todays Date |
| Trailer # | LIC # | VIN# |
| Reefer Hours | KMS _ | |
| Due Date of MVI (90 DAY) | | |
| CHECKLIST | | Comment on Section |
| ☐ Check Lights and Reflectors | | |
| Grease Suspension / Landing Gears | | |
| ☐ Check Tire Pressures | | |
| Check Wheel Hubs | | |
| Perform Brake Adjustment R Frontin R Rearin L Frontin L Rearin | | |
| ☐ Grease ABS Connections | | |
| Check for Safety Validation Sticker | | |
| Check Air System for Leakage | | |
| Check bulkhead condition | | |
| Replaced continuity tape as required | | |
| Checked Air Tank Mounts | | |
| Check Air Suspension / Airbags | | |
| Check Rubber Dock Bumpers. | | |
| Check Door Holdback Chains and Hooks | | |
| ☐ Check inside Walls & Doors for Damage | | |
| Check Document Holder for Registration. | | |
| ☐ Check Cross Members & Frames & Springs for Cracks | | |
| ☐ Check Mud-flaps condition & Mud-flap Hanger Conditions | | |
| Additional Comments : | | |
| | | Cignostino |